
Status update

Timo Okkonen SYP 2019

Fennovoima Reprogrammed





PSAR & FSAR Regulations Assessment Licensing



Basic design Availability Technology Specifications




FH1 plant Configuration Quality Lifetime





Fennovoima Competence Organization Production


© FENNOVOIMA

Hanhikivi 1 (FH1) target streams












2 F H

Highlights 2019 – Fennovoima & RAOS Project Oy

- Site layout design is being completed, including resolution of related plant-level safety issues and specific layout issues.
- Basic process and electrical systems design has been mainly delivered for stage 1, providing the basis for PSAR and licensing.
- Technical co-operation has improved considerably throughout the year, with both parties seeking for practical approaches and solutions.
- Our attention is moving gradually to further preparations related to the layout of buildings, stage 2 basic design and I&C design.

Our new organization since 1 April 2019



FENNOVOIMA


FH1 basic design evolution – principal approach

Stage (at plant le				Stage 3 for implementation	
Layout & buildin				Construction works	
System architect	4			Detailed design	
Defens in dept				Functional V&V	
Concepti design				I&C & control rooms	
Summer 2	019 Summer 20	20 Summer 202 ²	1	Summer 2022 and f	orward
© FENNOVOIMA	D FENNOVOIMA		ise 1	2/2021	7

We have taken a more proactive role

- We can focus more strongly on the technical outcome after building the basic understanding of the technical and quality requirements.
- We emphasize our nuclear licensee responsibility requiring justified positions and decisions covering the full lifecycle of the FH1 plant.
- We focus our attention through an integrated view without mixing our role with Supplier's contractual obligations to the schedule and delivery.
- We aim at a solution-oriented dialogue by interacting in a structured and proactive way internally, with the Supplier and with the authorities.

FENNOVOIMA Towards the power operation target 2028



Risk focus now



STUK's expectations for construction license documentation



Supplier's engineering resources and design processes



Supply chain readiness and construction preparations



Production availability and operation model of FH1



H

FOLLOW US flin O D D O